

SunPower System and Site Checklist

CUSTOMER INFORMATION

Contract #:		Date:	
Customer:		Address:	
Site nickname:			

Record information in each field and fill in each bubble after completing each step.

SITE AND SYSTEM INFORMATION

Total modules installed:	
Operating voltage (circle one):	240V or 208V
Circuit Breaker (CB) for Modules and PVS5	
Modules & PVS to:	MAIN PANEL or SUBPANEL or COMBINER BOX
<input type="checkbox"/> Bonded N bus bar to GND bus bar at service entrance/combiner	
<input type="checkbox"/> Homerun and raceway properly secured	
<input type="checkbox"/> No wires touching roof surface	
<input type="checkbox"/> All panel and box covers correctly secured	
<input type="checkbox"/> Site free of debris and all trash discarded	

PV SUPERVISOR 5X

Serial number (place peelable sticker):	
Voltage measurements:	L1-G: _____ L2-G: _____ L1-L2: _____ N-G: _____
Communication:	ETHERNET WI-FI PLC ADAPTER
<input type="checkbox"/> Wired PVS power according to labels	
<input type="checkbox"/> Tightened PVS screws to torque settings (0.5 to 0.6 N-m [4.4 to 5.3 in-lb])	

METERS

Consumption Meter		
Configuration (circle one):	LOAD-SIDE SYSTEM Solar installed in service panel downstream of CTs.	LINE-SIDE SYSTEM Non-bundled: Solar installed on the line side or upstream of CTs. Bundled: captures only load circuits (no modules).
CT scale factor (default = 100 A):		
<input type="checkbox"/> Installed consumption CTs		
<input type="checkbox"/> Wired according to labels on the PVS		
<input type="checkbox"/> Installed with the label facing the utility meter		
<input type="checkbox"/> Verified voltage between PVS5x L1 and main service panel L1 is 0V		
<input type="checkbox"/> Verified voltage between PVS5x L2 and main service panel L2 is 0V		
<input type="checkbox"/> Verified consumption meter readings using PVS Management App		
Production Meter (if required)		
Installed?	YES or NO	
<input type="checkbox"/> Installed production CT		
<input type="checkbox"/> Wired according to labels on the PVS		
<input type="checkbox"/> Installed with the engraved text facing the utility meter		

SITE PHOTOGRAPHS

Arrays and Conduit Runs	
<input type="checkbox"/> Inside each rooftop junction box	
<input type="checkbox"/> Junction box to attic penetration	
<input type="checkbox"/> Wide angle of junction box with array wires entering attic penetration	
<input type="checkbox"/> Installed rails before installing modules	
<input type="checkbox"/> Roof attachment with flashing	
<input type="checkbox"/> Complete array	
<input type="checkbox"/> Wires and cable under array at transition junction box	
<input type="checkbox"/> Side of array with InvisiMount rail ends flush to array	
<input type="checkbox"/> Electrical transition box with entry of array conductors	
<input type="checkbox"/> Conduit runs including rooftop, attic, and wall-mounted locations	
Equipment (eBOS)	
<input type="checkbox"/> Wide angle shot of all equipment	
<input type="checkbox"/> Wide angle beauty shot of array for marketing materials	
<input type="checkbox"/> DC disconnect with internal wiring (if applicable)	
<input type="checkbox"/> AC disconnect with internal wiring (if applicable)	
<input type="checkbox"/> Subpanel interior	
<input type="checkbox"/> Point of interconnection with breaker or tap closeup	
<input type="checkbox"/> Main service panel with all internal wiring	
<input type="checkbox"/> Current Transformers (CTs) in main service panel	
Monitoring Equipment	
<input type="checkbox"/> Inside PVS5x enclosure with power and CT wiring terminations	
<input type="checkbox"/> Inside PVS5x with communication cables	
<input type="checkbox"/> Internet connection: Ethernet or PLC Ethernet Adapter (if used)	
<input type="checkbox"/> Inside PVS5x with AC wiring partition and AC wiring covers	

OTHER ONSITE ELECTRICAL EQUIPMENT

Record type, model, and manufacturer of all onsite electrical equipment that may cause interference with power line communications. (For example: pool pump, variable frequency drive motors, light dimmers, smart home devices.)

DC INVERTER (Only complete this section if DC inverter installed. See other side for AC module installations.)

<input type="checkbox"/> All modules secured to racking (completed module pull test)													
DC inverter model:													
DC inverter serial #:													
Module Model:													
Input Terminal	1	2	3	4	5	6	1	2	3	4	5	6	6
Inverter MPPT													
String label:													
# of modules:													
Azimuth (180=South):													
Slope/tilt (0=flat):													
Voc (DC) J-box:													
Voc (DC) Inverter:													
V+ (DC) to GND:													
V- (DC) to GND:													
V (AC) L1-L2													
V (AC) L1-N:													
V (AC) L2-N:													
Vmp:													
Imp:													

AC MODULES (Only complete this section if AC modules installed. See other side for DC inverter installations.)

- All modules secured to racking (performed module pull test)
- Verified each branch circuit voltage (tested at end of circuit)
- Installed end caps
- Placed all microinverter and module serial numbers on module layout map

Circuit	1	2	3	4	5	6	7	8	9	10
# of modules: Max. 12 for 240V Max. 10 for 208V										
Module model:										
Circuit label:										
V (AC) L1-L2:										
V (AC) L1-G:										
V (AC) L2-G:										

AC MODULE ARRAY LAYOUT

For each module, group the microinverter and module serial number stickers together and place here in the actual layout configuration.