

Equinox™ Installation System and Site Checklist

Record information in each field and fill in each bubble after verifying each step.

SITE AND SYSTEM INFORMATION	
Total modules installed:	
Operating voltage (circle one):	240 V or 208 V
Circuit Breaker (CB) for Modules and PVS6 at (check one):	
<input type="checkbox"/> MAIN PANEL <input type="checkbox"/> SUBPANEL	
<input type="radio"/> Neutral conductor is bonded to ground busbar at service entrance	
<input type="radio"/> Homerun and conduit are properly secured	
<input type="radio"/> No wires touching roof surface	
<input type="radio"/> All panel and box covers are correctly secured	
<input type="radio"/> Site is free of debris and all trash has been discarded	

PV SUPERVISOR (PVS)	
Serial number (place peelable sticker):	
Voltage measurements:	L1-G: _____ L2-G: _____ L1-L2: _____ N-G: _____
Communication: <input type="checkbox"/> ETHERNET <input type="checkbox"/> WIFI or <input type="checkbox"/> PLC ADAPTER	
<input type="radio"/> PVS power is wired according to labels	
<input type="radio"/> PVS screws are torqued and marked: 4.4 to 5.3 in-lb / 0.5 to 0.6 N-m	

CURRENT TRANSFORMERS (CTs)	
Consumption CTs	
Configuration (check one):	<input type="checkbox"/> LOAD-SIDE SYSTEM: PV installed in service panel downstream of CTs.
	<input type="checkbox"/> LINE-SIDE SYSTEM: PV installed on the line side or upstream of CTs. Bundled: Only load circuits are captured (not PV).
CT scale factor installed (e.g., 100 A, 200 A):	
<input type="radio"/> Consumption CT(s) installed correctly	
<input type="radio"/> CT is wired as per PVS6 labels	
<input type="radio"/> CT installed correctly (CTs lead toward PV)	
<input type="radio"/> Voltage between PVS6 L1 and main service panel L1 is 0 V (zero V)	
<input type="radio"/> Voltage between PVS6 L2 and main service panel L2 is 0 V (zero V)	
<input type="radio"/> Consumption meter readings verified with SunPower Pro Connect app	
Production CTs	
<input type="radio"/> Installed production CT	
<input type="radio"/> CT is wired according to terminal labels inside the PVS	
<input type="radio"/> CT installed correctly (CT leads facing utility power)	

SITE PHOTOGRAPHS	
Customer Home Address	
<input type="radio"/> Physical address (number) with the home in the background	
Arrays and Conduit Runs	
<input type="radio"/> All installed modules in the entire system	
<input type="radio"/> All J-boxes with completed wiring	
<input type="radio"/> Wire management under ALL arrays	
<input type="radio"/> Bonding of all rows of modules	
<input type="radio"/> All conduit penetrations showing flashing	
Equipment (Electrical balance of system)	
<input type="radio"/> Wide-angle shot of ALL electrical equipment	
<input type="radio"/> Solar subpanel wiring, breakers (incl. PVS), and production CT	
<input type="radio"/> AC Disconnect: Complete wiring and fuses (if applicable)	
<input type="radio"/> Main panel wide-angle with dead front removed	
<input type="radio"/> Close-up of solar breakers/piercing taps, including PVS breaker	
<input type="radio"/> Array layout diagram with microinverter serial numbers	
Monitoring Equipment	
<input type="radio"/> PVS wiring (cover off), including PVS serial number	

OTHER ONSITE ELECTRICAL EQUIPMENT
Record type, model, and manufacturer of all onsite electrical equipment that may cause interference with power line communications (PLC). (Examples include pool pump, variable frequency drive motors, light dimmers, and smart-home devices.)

AC MODULES										
<input type="radio"/> All modules fully secured to racking (module pull test performed)										
<input type="radio"/> Array layout diagram is complete: all microinverter and module serial numbers are included										
Branch Circuit	1	2	3	4	5	6	7	8	9	10
# of modules: (Max. 12 for 240 V; max. 10 for 208 V)										
Module model:										
Circuit label:										
V (AC) L1-L2:										
V (AC) L1-G:										
V (AC) L2-G:										

AC MODULE ARRAY LAYOUT

For each module, group the microinverter and module serial number stickers together and place them below, *in the actual layout configuration*: